PROJECT SUMMARY SHEET FOR SELF CERTIFIED PLAN REVIEW OF A PROPOSED PUMP STATION

Wat	ter System Name				
Proj	ject Title (Same as li	sted on water supply data shee	t):		
Loc	ration of Station:				
Nan	ne of Station:				
The	following is a sumr	nary of the proposed pump stat	ion:		
	Pump Number	Capacity gpm @ expected TDH	Constant Speed		Variable Speed
1.	Will the pump stat	ion pump to elevated storage?		Yes	No
	If Yes: a. What is the peak	daily water demand of the are	a served by the station?		
		sed pumps meet or exceed the t pump out of service?	peak daily water demand	Yes	No
	c. Will the pumps I the tank?	be controlled by telemetering of	f the water level in	Yes	No
2.	Will the pump stat	ion pump directly to the service	e area?	Yes	No
	If Yes: a. What is the peak	hourly water demand of the a	rea served by the station?		
		sed pumps meet or exceed the t pump out of service?	peak hourly water demand	Yes	No

	c.Please explain how the pumps will be operated to maintain pressure in the zone served by the pump station:			
	d. What is the elevation of the highest service connection served above the pump stations discharge?	fe	et MSL	
	e. Will the pump station be provided with two independent power sources, an automatic standby generator, or an automatic connection with another pressure zone that can supply 20 psi throughout the service area?			
	Please provide detailed information regarding the back-up power sou capacity, location, and type.	rce suc	ch as hp, siz	æ,
3.	What is the 100 year flood elevation for the proposed pump station site?		_ feet MSL	
4.	Will the station and access roads be constructed 3 feet above the 100 year flood elevation?	r Yes	No	
5.	Will the pumps be installed in a building which has a floor at least 6 inch above grade?	nes Yes	No	
6.	Will surface drainage be away from the pump station?		No	
7.	Will the pumps be installed in an underground vault?	Yes	No	
	If Yes: a. Will the vault be of watertight construction?	Yes	No	
	b. Will forced ventilation be provided at a minimum circulation rate of 6 air changes per hour?	Yes	No	
	c. Will a safe entry/exit be provided? OSHA may define this as a confined space which may require a perm	Yes nit.	No	
8.	Will the floor drains have no direct connection to either a storm or sanitary sewer? Yes		No	
9.	Will the pumps be accessible for servicing and repair?		Yes	No

10.	Will air vents be down turned and screened?	Yes	No	
11.	Will a heater be provided?	Yes	No	
12.	Will a dehumidifier be provided?	Yes	No	
13.	Will the pump station be lockable?	Yes	No	
14.	Will a minimum of two pumps be provided?	Yes	No	
15.	Will adequate lighting be provided?		No	
16.	Will suction and discharge pressure gauges be provided?		No	
17.	Will sample taps be provided on the suction and discharge sides of each pump?	Yes	No	
18.	Will a shut-off valve be provided on the suction and discharge lines?	Yes	No	
19.	Will a check valve be provided between the pump and the shut-off valve?		Yes	No
20.	Will a totalizer meter be provided at the discharge of the pumps?	Yes	No	
21.	Will the pumps be provided with an automatic cut-off if the pressure in the suction pipe drops to 10 psi?	Yes	No	
22.	Will normal pump operation maintain a minimum pressure of 20 psi on the suction side?	Yes	No	
23.	Please provide the pressure on the suction side and discharge side of the pumps during normal station operation.			
	Suction Side Pressure psi Discharge Side Pressure psi	essure	_psi	
24.	Will there be a bypass of the proposed pump station?	Yes	No	
25.	Will water hammer/surge relief be provided?	Yes	No	
26.	Will the station be provided with an alarm to indicate that the station is out of service or malfunctioning?	Yes	No	

27.	If a sodium or calcium hypochlorite feed system will be provided as part of these plans please provide the following information:					
	a.	a. Type of Chemical (Sodium or Calcium Hypochlorite)				
	b.	Is a cool dry storage area provided, away from other chemicals or materials?		Yes	No	
	c.	Metering Pump: (positive displacement)	Model Capacity (gpd) Number Feed Range			
	d.	Injection point location				
	e. Will a sample tap be provided downstream of the injection point?		Yes	No		
	f.	. Will a covered non-corrosive solution tank be provided? Volume		Yes	No	
	g. Will a means to determine volume in the solution tank be provided?		Yes	No		
	h.	Will an air gap be provide solution tank?	d between the service water and the	Yes	No	
Prov	ide	•	e above which are answered "no".			
Nam	e		Date			

JH/jls scpump 1/2/97